
Status of the ITER Project: U.S. Domestic Agency

Ned Sauthoff
Director, U.S. ITER Project
Office

FESAC Gaithersburg, MD November 6, 2008







Model of the ITER Site

Magnet power convertors buildings

Cryoplant buildings

Tokamak building

Tritium building



Will cover an area of about 60 ha

Large buildings up to 170 m long

Large number of systems

Cooling towers


Hot

cell

ITER Construction Site / AIF



ITER Organization



Staffing Status

by the end of 30 September 2008

- As of 30 September 2008, IO has a total of 276 staff, including 207 professional staff and 69 technical support staff;
- 104 posts were in the recruitment process (80 new and the rest replacement or reposted positions).

Professional staff by Members by 30 September, 2008: Total 207

CN: 15

EU: 122


IN: 8

JA: 17

KO: 15

RF: 16

US: 14




Procurement Sharing


How the overall costs are shared:

EU 5/11, other six parties 1/11 each. Overall contingency of 10% of total. Total amount: 3577 kIUA (5.365 Mil € / 2008)

A unique feature of ITER is that almost all of the machine will be constructed through *in kind* procurement from the Parties




ELM & VS coils – layout of reference option rows – 9 coils





The Schedule



Design Review and STAC issues

Design Review

- Completed September 2007
- U.S. provided roughly 25% of the professional person years provided by the parties
- Resolution of issues identified by the Science and Technology Advisory Committee
 - U.S. provided 36% of the professional person years provided by the parties



Areas of On-going Advancement

IO-DA project refinements


- cost-estimate
- schedule
- project management tools/systems

IO-DA completion of the design

- distributed design (including DA responsibility)
- integrated Product Teams
- integrated decision-making and reviews



U.S. Organizational Structure





U.S. Contributions to ITER Project







U.S. Contributions to ITER Project

U.S. ITER Project Advisory Board

Harold K. Forsen, Chair

Charles C. Baker

Robert C. lotti

Milton Johnson

David G. McAlees

Edward I. Moses

Satoshi Ozaki

James R. (J. R.) Thompson

U.S. ITER Technical Advisory Committee

Charles C. Baker, Chair

Lee Berry

Eugene (Gene) R. Desaulniers

Kathryn A. McCarthy

Gerald A. Navratil

Miklos Porkolab

Stewart C. Prager

Bruce E. Warner

M. C. Zarnstorff




USIPO is prepared to proceed....


- Project Execution Plan
- Resource-loaded schedule
- Cost-estimate range
 - Cited in the President's Budget Request
 - Includes Risk-based contingency
- Project Control tools built on Spallation Neutron Source set
 - Work Breakdown Structure
 - Configuration Control
 - Quality Assurance and Safety Plans
 - Risk Management....
- Contracts, Business and other capabilities from ORNL, but co-located



US ITER In-kind Hardware Contributions



Toroidal Field Coil Conductor






Cable pattern & strand support



Baseline geometry 3-based



Alternate geometry 6+1 based



Alternate geometries substantially stiffer than baseline.

Better strand support?



Sultan Test Samples




Sultan Test Facility

Photo courtesy CRPP/PSI

- SULTAN facility continues to be key facility for QC. EU dipole and may be CSMC (or KO) facility will be used in the future too.
- All superconducting strands for the Toroidal Field Coils (TF) have to pass a Qualification Procedure.
- These tests are performed at the Superconductor Test Facility SULTAN, Located at the Paul Scherrer Institute in Villigen, Switzerland.

TFUS1 Testing





Possible conductor test facility



3-turn sample

Facility with sample lowered "Tip stick" boom for adapting building crane Sample ante-chamber Gate valve for isolating Sample holder with 60kA sample volume after current leads from JAEA sample removal Central tie-rod structure 3-turn sample replaced by cylindrical mounted on bore tube lower structure CSMC at Naka in existing cryostat

Magnet Systems USIPO

Central Solenoid Options


Reference Design, external structure based on inner & outer tie plates





Alternate Design, external structure based on central tie rods and rigid end caps








First Wall Qualification Mockup






First Mockup FWQM US-1




FWQM Test Facility - SNL






US FWQM Mockup EU FWQM Mockup



Possible new steel for cast components





- Shield Modules (SM) are presently constructed out of stainless steel forgings and require considerable machining operations
- The use of casting is being explored as a more cost effective fabrication methodology
- A "science-based" approach has been applied to improving the cast stainless steel, reducing the involved as compared to the more
- The property improvements include strength, toughness, radiation and corrosion
- The next phase of the cast material qualification will involve the commercial fabrication of full scale p




ICH Transmission lines and Tuning/Matching System

- 5 MW transmission air cooled lines from the sources to the antenna
- 3 dB ELM tolerant matching connected to 24 strap antenna array








Long pulse; High power resonant ring tests components to > 5 MWs (ORNL)

WBS 1.5.2. Scope - ECH Transmission line and Mode Control



- 1-2 MW water cooled T-lines from the gyrotrons to the launchers
- 24 lines to the equatorial launchers
- 32 lines to the upper launchers


Mode and polarization control are major technical challenges



140/170 GHz test stands used to develop and qualify components



Long pulse; High power resonant ring tests components to > 2 MWs (ORNL)




Infrared imaging shows ohmic & mode conversion hot spots (JAEA)



Pellet Injector R&D to develop extruder, gas recirculation and injector reliability


Technical challenges


- Extruder throughput and reliability (FY07-10)
- Propellant gas recirculation to minimize impact on tritium plant (FY09-10)
- Gas gun prototype (FY09-11)
- Pellet survivability in guide tubes and guide tube selector (FY09-11)



Twin Screw Extruder Prototype R&D is making good progress towards goals

- Pellet injector twin screw extruder prototype has successfully produced solid deuterium extrusions for up to 30 minutes
 - Achieved 10% of the ITER required flow rate.
 - Further optimization will be undertaken to increase the flow rate up to the prototype's design value of 30% of the ITER requirement.
 - Recirculating fuel loop will be added as the next step.







3mm D₂ Extrusion



Pellet Pacing for ELM mitigation

- ELMs need to be limited to 1 MJ/event
- ELM pellet pacing frequency of 20-40 Hz is needed
- 4mm (cylindrical) pellet required to reach the 4 keV pedestal
- Recent experiments indicate shallower penetration with smaller pellets (~ 1 mm) may suffice
- High rep rate pellet dropper experiments underway at DIII-D





• Will require at least 2 additional pellet injection systems to meet increased requirements



Disruption Mitigation (possible new/additional scope)

- Massive gas puff not likely to scale to ITE



- Large pellets may be required (wine cork size)
- Liquid jets have also been considered





Next Steps

- Engage US industry in design completion and optimization
 - Incorporate industrial experience
 - Assure ITER design is compatible with US manufacturing methods
 - Focus on early-delivery / high-risk systems
 - superconducting magnets
 - plasma-facing components
 - power handling
 - diagnostic instrumentation
- Place long-lead procurements for materials for earlysystems
 - Superconducting strand (for schedule reasons)
 - Stainless steel (as a cost-risk mitigation measure)

U.S. ITER Project Office



