
### **ITER Project Status**

Fusion Energy Sciences Advisory Committee Meeting

Ned Sauthoff Director US ITER Project Office

April 9, 2014





### Major Progress: Construction Site





### Major Progress: ITER Headquarters Building





### Progress: Tokamak Pit





FESAC/Sauthoff

### Major Progress: Assembly Building





### Major Progress: Poloidal Field Coil Winding Facility





FESAC/Sauthoff

### Major Progress: ITER Cryostat Building






### Fabrication of ITER Components by Global Partners is Underway



### **Toroidal Field (TF) Conductor Fabrication by 6 Domestic Agency Contributors**









Sample toroidal field conductor has been produced by the six responsible Domestic Agencies.

### EU – Buildings, TF Coils, Vacuum Vessel, and Neutral Beam Injection



A mock-up of the underport portion of the vacuum vessel

> Full scale NBI tests will be conducted at Padua site now under construction.


First double pancake prototype being wound for toroidal field conductor

(Photos: F4E)

(Photo: F4E)

### Japan – TF Coils and 170 GHz Gyrotron






FESAC/Sauthoff

### Korea – Vacuum Vessel Segments and Power Convertor Systems






Manufacturing of an ITER vacuum vessel segment in Korea

Prototype of the AC/DC power converter for the ITER vertical stabilization coils.

(Photos: KO DA)

#### Russia – Poloidal Field Magnet Conductor Development and 170 GHz Gyrotron





1MW gyrotron for plasma heating and current drive plus mode suppression

A copper dummy conductor fabricated for the PF1 coil

(Photos:Gycom)

### **China – Poloidal Field Conductor**






Poloidal field dummy conductor was loaded on a ship bound for France in April 2013. Photo: CN DA Poloidal field dummy conductor was delivered from China to the ITER site in June 2013. Photo: ITER Organization

### India – Cryostat and Diagnostic Neutral Beam






High voltage power supply for Diagnostic Neutral Beam. Photo: IN DA

# **US ITER Scope and Progress**

all all and







### Major Progress: US ITER Deliveries to be Completed in 2014-2015





**Toroidal Field Conductor** 

US contribution includes over 4 miles of conductor, which is constructed from 40 tons/over 4000 miles of niobium-tin superconducting strand








### Major Progress: US ITER Central Solenoid Fabrication Begins in 2014



Successful acceptance tests of CS tooling stations



### **Central Solenoid**

**Specs:** 6 independent coil packs of cable-inconduit conductor (produced in up to 910 m lengths), plus pre-compression structure

• 13 Tesla • 5.5 GJ • 30 kV • 1.2 T/s • 45 kA

#### **ITER Partner:**


• Japan (conductor)

#### Status:

- Final Design Review completed
- Development and fabrication of tooling stations in process

#### Key Vendors:


- General Atomics (modules) with Tauring, Ridgway, Babcock Noel, Seco Warwick (tooling stations)
- G&G Steel (prototype tie plates)
- Major Tool & Machine, Inc. (prototype tie plates)





### **General Atomics is Fabricating the Central Solenoid Modules**







### GA is Leading Tooling Station Development for CS Fabrication



Coil transport tool at Airfloat (Decatur, IL)





### GA is Leading Tooling Station Development for CS Fabrication





Conductor winding station at Tauring (Torino, Italy) during factory acceptance testing. Photo: US ITER

#### FESAC/Sauthoff

• Preparation for shipment is under way with shipment planned for April 2014

#### **Key Vendors:**

- Luvata Waterbury, Inc.
- Oxford Superconducting Technologies
- New England Wire Technologies, Inc.
- High Performance Magnetics

#### 04/09/14

## **Toroidal Field Conductor**

#### Specs:

- US contribution includes over 4 miles of conductor, which is constructed from 40 tons/over 4000 miles of niobium-tin superconducting strand
- 18 toroidal field coils being produced by partners
  - -Total magnetic energy of 41 gigajoules
  - Maximum magnetic field of 11.8 tesla

#### Status: In Fabrication

Strand

Production completed

#### Cabling

- Dummy cable completed
- 1<sup>st</sup> production cable completed

Jacketing

- 800 m dummy conductor completed





Strand at Luvata Waterbury, Inc. (Waterbury, CT)



### **Toroidal Field Conductor**





Completed batch of production cable at New England Wire Technologies (Lisbon, NH)

Completed 800 m dummy conductor at High Performance Magnetics (Tallahassee, FL)

### **Tokamak Cooling Water System**



#### **Configuration:**


36 km (22 mi) of piping, ~108 major industrial components

#### Status:

In fabrication: Drain tanks In design: Integrated system and 230 pieces of equipment

Key Partner: ITER Organization

**Key Vendors:** AREVA Federal Services (design, Title III) with Joseph Oat Corporation and ODOM Industries (drain tank manufacture)




Drain tank heads from Odom Industries (Milford, OH) were delivered to Joseph Oat, Corp. for tank fabrication.

#### FESAC/Sauthoff

### **Tokamak Cooling Water System**

#### **Recent Achievements:**

- Drain tank fabrication progressing and scheduled for completion in 2014
- Arrangements between US ITER and the ITER Organization to complete the final TCWS design, and procure and prefabricate piping on behalf of US ITER
- Completed the design documentation review and transferred a hierarchical set of documents into a searchable database that shows the implementation requirements









#### 04/09/14

**Ion Cyclotron Transmission Lines** 


#### Specs:

- Deliver up to 6 MW per transmission line from 8 transmitters to 2 power launchers
- Load-tolerant tuning over 40-55 MHz
- 1.5 km of transmission line

#### Status: In Preliminary Design

**Key Vendors:** Mega, Dielectric, Comet, General Atomics, National Instruments, Cincinnati Fan





### Ion Cyclotron Transmission Lines and Matching System

#### **Recent Achievements:**

- Successful test of cooling the inner conductors with circulating air at 3-atmosphere pressure
- Successful tests at high-voltage (40 kV) and long-pulse (1 hour) for two candidate straight transmission lines
- Successful test of one candidate gas barrier at high-voltage (40 kV) and long-pulse (1 hour)
- Successful performance verification test of 50/50 hybrid power splitter
  - The power splitter enables passive tolerance to plasma ELM events



Four-port 50/50 power splitter on the test bench. Internal view of outer conductor (aluminum) and inner conductors (copper) of the power splitter (Mega Industries, Portland, ME).



### **Electron Cyclotron Transmission Lines**




#### Specs:

- Provide efficient power transfer from 170 GHz gyrotron sources to launchers
- Provide 20 MW of plasma heating power
- 4 km of transmission line, with 24 sources to 56 feeds

#### **Status: In Final Design**

#### Key Vendors:

- General Atomics
- Dymenso
- Calabazas Creek
- ARMEC



A waveguide short gap expansion unit prototype permits expansion and contraction during cycles

#### FESAC/Sauthoff

### Electron Cyclotron Transmission Lines and Support System



#### **Recent Achievements:**

- Fabrication of test articles for waveguide switch, thermal expansion system and high accuracy waveguide joint
- Thermal/mechanical modeling of waveguide components and associated water cooling requirements
- Modeling analysis of mode conversion and ohmic power losses for waveguide components and overall integrated system losses



High alignment accuracy waveguide joint



Aluminum waveguide and spiral corrugation tool

### Vacuum Auxiliary and Roughing Pump Systems



**Specs:** Vacuum auxiliary system (VAS) servicing ~ 5000 clients and continuous Protium, Deuterium, Tritium, and Helium gas roughing pumps (RPs)

#### **Status: In Preliminary/Final Design**

- Delivered test equipment
- Prototype pumps in fabrication and being tested

#### Key Vendors:


- •SIHI Pumps, Inc.
- Major Tool & Machine
- Pfeiffer Vacuum, Inc.



Cryogenic Viscous Pump prototype (left) and concept for 1<sup>st</sup> stage rough pumping.

### Vacuum Auxiliary and Roughing Pump Systems





Screw pump from SIHI (Grand Island, NY). Photo: US ITER

CVC pump inner tube bundle Photo: US ITER


### **Pellet Injection System**


#### Specs:

- Continuous and reliable H/D/T fueling and mode control
- Frozen hydrogen pellets accelerated by high pressure gas
- Extruder nozzle produces adjustable length pellets for fueling or mode triggering

#### Status: In Preliminary Design Procurement Arrangement signed with ITER Organization in December 2013

Key Contributor: Oak Ridge National Laboratory







### **Pellet Injection System**

#### **Recent Achievements:**

- Fabrication of test articles for extruder and guide tube selector
- Long-term reliability tests of tritium compatible piston pump for recirculation loop
- Demonstration on DIII-D of pellet ELM pacing at 12 X natural rate and associated 12 X reduction in ELM intensity

Pellet guide tube selector with internal views of actuators for routing pellets for multiple inputs to multiple outputs.







### **Pellet Injection System**



#### **Prototype Extruder Development**



Pellet injector deuterium gas liquefier, solidifier and extruder assembly inside vacuum cryostat. Photo: US ITER

### **Disruption Mitigation**




**Specs:** Massive gas injection and shattered pellet injection will be used to limit impacts of plasma current disruptions and suppress the formation and deleterious effects of high-energy runaway electrons.

#### Status: In Preliminary Design

- Massive gas injection developed and tested on ASDEX-U, C-Mod, DIII-D and JET
- Radiation asymmetry characterized
- Large valve developed for JET being redesigned for ITER use
- Shattered pellet injection tested on DIII-D
- Multiple barrel design being developed for ITER use
- ITER environment, delivery distance and required reliability and response time is a design challenge

Experiment on DIII-D: Massive gas injection (MGI) results in reduction in upper strike point wall temperature and more uniform heat distribution on main chamber walls.



Unmitigated upward vertical displacement event (VDE)

Upward VDE mitigated with MGI 10 ms before VDE thermal quench time

### **Disruption Mitigation**



#### **Prototype 3-Barrel Shattered Pellet Injector**



A prototype 3-barrel shattered pellet injector with 16 mm barrels is under development at ORNL. Shown here installed in vacuum chamber. Photo: US ITER

### **Tokamak Exhaust Processing**




#### Specs:

- Separates hydrogen isotopes from non-hydrogen in the gas exhaust system
- Delivers hydrogen isotopes to EU's hydrogen isotope separation system

#### Status: In Preliminary Design

Key Contributor: Savannah River National Laboratory



### **Steady State Electrical Network**



**Scope:** 75% of the equipment used to supply electrical power to all conventional (steady state) loads in ITER facility, including

- HV Disconnect Switches
- HV Circuit Breakers
- HV Current Transformers
- HV Potential Transformers
- HV Surge Arresters
- HV Substation Transformers
- HV Substation Hardware
- HV Control & Protection
- Earthing Resistors
- 22kV Switchgear

#### **Status: In Fabrication**

#### **Key Vendors:**


Hyundai Corporation (USA) Eaton Corporation ABB, Inc. Siemen's Industry, Inc.



#### FESAC/Sauthoff

### Steady State Electrical Network Scope





Equipment provided by US noted above (~ \$30M).

(Design, installation, and 25% of equipment provided by EU.)

04/09/14



**Scope:** 14% of port-based diagnostic systems, including integration of 4 diagnostic ports, plus 7 instrumentation systems


#### Status: In Preliminary and Conceptual Design

**Key Contributors:** PPPL, ORNL, LLNL, UCLA, U Texas, U Maryland, MIT, UC Davis, Nova Photonics, General Atomics






#### Diagnostic residual gas analyzer will be installed for first plasma.



FESAC/Sauthoff

### **US ITER Funding Profile History**



Four major factors driving changes:

- 1. Downward pressure on US ITER budget
- 2. Extended risk exposure increasing requirements for contingency funds
- 3. Delay of 3-4 years at IO with our estimate of ~ \$1B increase in IO cost
- 4. Reduced buying power due to operations cost included under US ITER budget ceiling

#### FESAC/Sauthoff

### Conclusion: US ITER is Strongly Positioned for Continuing Progress

- US is working closely with the ITER Council and the ITER Organization to further evolve the ITER partnership for success.
- US technical challenges encountered to date have been overcome; no "show-stoppers" foreseen.
- US 1<sup>st</sup> plasma scope is sufficiently firm to proceed with fabrication at acceptable risk.
- 1<sup>st</sup> plasma deliverables have been on schedule.
  - If \$150M appropriated in FY 2015, schedule will slip again and total program cost will increase.

US ITER is strongly positioned to accelerate schedule and reduce risk with adequate appropriations.