


**Status of the LHC Project**  
**Lyndon Evans**  
**HEPAP - 13 October 2006**



# Injection Line T18




# Dipole Cold Masses



LHC Progress  
Dashboard


Accelerator  
Technology  
Department

Dipole cold masses



Updated 30 Sep 2006


Data provided by F. Savary AT-MAS



# LHC Progress Dashboard




## Cryodipole overview




Updated 30 Sep 2006

Data provided by D. Tommasini AT-MAS, L. Bottura AT-MTM

# Dipole: integral field



# Dipole: b3 integral field




## Reporting - Installed magnets in LHC

	R					L					Total				
	Cryo-magnets			DFB + others	Total	Cryo-magnets			DFB + others	Total	Cryo-magnets			DFB + others	Total
	Dipoles	SSS (arc)	LSS			Dipoles	SSS (arc)	LSS			Dipoles	SSS (arc)	LSS		
Secteur 1-2					<b>0</b>					<b>0</b>					<b>0</b>
Secteur 2-3					<b>0</b>	23	2		1	<b>26</b>	23	2		1	<b>26</b>
Secteur 3-4	77	23		1	<b>101</b>	77	26	2	3	<b>108</b>	154	49	2	4	<b>209</b>
Secteur 4-5	77	27	4	2	<b>110</b>	77	26	4	3	<b>110</b>	154	53	8	5	<b>220</b>
Secteur 5-6	77	24	3	3	<b>107</b>	76	20			<b>96</b>	153	44	3	3	<b>203</b>
Secteur 6-7	33	12			<b>45</b>		10			<b>10</b>	33	22			<b>55</b>
Secteur 7-8	77	28	1	3	<b>109</b>	77	27	8	7	<b>119</b>	154	55	9	10	<b>228</b>
Secteur 8-1	77	28	8	5	<b>118</b>	77	27	7	4	<b>115</b>	154	55	15	9	<b>233</b>

LHC	825	280	37	32	<b>1174</b>
Cryo-magnets					<b>1142</b>

Prepared by Pascal Ponsot TS-IC 11/10/2006 09:17


# Cryogenics overview



LHC Progress Dashboard

Accelerator Technology Department

## Cryogenics overview



Legend			
	Cryogenic Distribution Line	QSC_(A,B,C): Warm Compressor Station	
		QSR_(A,B): Surface 4.5 K Refrigerator Cold Box	
		QURA: Underground 4.5 K Refrigerator Cold Box	
		QURC: 1.8 K Refrigeration Unit Cold Box	
		QUI_(A,B,C): Cryogenic Interconnection Box	
		Electrical Feed Box	
		Superconducting Link	
	Comissioned & accepted		Ordered (Contract placed)
	Under commissioning		Under fabrication
			Under definition

Updated 30 Sep 2006

Data provided by L. Tavian AT-ACR

## UJ22: T12 to main tunnel junction




## First DFB with Arc Termination Module




## First DFB in the tunnel



# RF modules



## Collimator and transfer line



# Collimator installation



# Important Milestones



Last magnet delivered	October 2006
Last magnet tested	December 2006
Last magnet installed	March 2007
Machine closed	August 2007
First collisions	November 2007

# Machine Commissioning



- Sectors 7-8 and 8-1 will be fully commissioned up to 7 TeV in 2006-2007
- The other sectors will be commissioned up to the field needed for de-Gaussing (1.2 TeV)
- Initial operation will be at 900 GeV (CM) with a static machine (no ramp, no squeeze) to debug machine and detectors.
- Full commissioning up to 7 TeV will be done in the winter 2008 shutdown ready for a high energy run in 2008.

## Conclusions



- The QRL and DFB problems are now resolved. There is some delay in collimator production but sufficient collimators are available for 2007. The rest will be installed in 2008.
- Seven octants of the machine have been liberated for magnet installation and interconnect work is proceeding in 4 octants in parallel. Magnet installation is now steady at 25/wk . Installation will finish end March 2007. The machine will be closed in August 2007.
- Every effort is being made to establish colliding beams before the end of 2007 at reduced energy. The full commissioning up to 7 TeV will be done during the 2008 winter shutdown ready for a Physics run at full energy in 2008.